Work Schedule

Client Name:	Milford Care Limited	**Contact Numbers:**	Telephone: Mobile: [redacted]
Site Contact Name:		**Site Specific Ref No:**	
Contact No:		**Business Name:**	Milford Care Limited
Site Address:	Milford House Derby Road Belper Derbyshire DE56 0QW		

Work Items

Quote Number: 6146

No: T1
Type: Dead Oak pollard
Details: Straight fell into wooded area and leave in situ as complete stem.




No: S1
Type: Survey
Details: Priority 3 Months

No: T1
Type: Ash
Details: A mature Ash showing a slight thinning crown leaf density, potential stage 1 signs of Ash dieback. Recommended removal of major deadwood. Possible compaction due to car parking area underneath 50% of RPA.



[redacted]



No: T22
Type: Lime
Details: A mature lime in visually good condition other than deadwood in the crown. Recommendation remove major dead throughout crown area.




No: T24
Type: Lime
Details: A mature lime in visually good condition other that major deadwood littering the crown, shallow excavations within 2m of the stem. Recommended removal of major dead throughout crown area.



No: T30
Type: Lime
Details: This tree is on the edge of a woodland and it is very difficult to see anything above 8m from ground level or the majority of the main stem and butt due to epicormic growth. Recommended a climbed inspection to check for defects and removal of basal epicormic to 2m for butt inspection.



[redacted]



No: T36
Type: Cedar
Details: A woodland centre tree suppressed by others around it. No severe visual defects and within a very low target area. Recommended sever and strip ivy around main stem up to 2m to allow inspection of stem butt.



